

EST00346 TDL Redev / EST00347 KC-30A Facilities - Procurement Packaging Plan

PACKAGE NUMBER	PACKAGE TITLE	PACKAGE GROUP	TYPE	Expression of Interest (EOI)	Request for Tender (RFT)
P002-EW	Dilapidation Survey - Early Works	Early Works	Prelims	Complete	Complete
P003-EW	Survey	Early Works	Prelims	Complete	Complete
P005-EW	Works Safety Officer - Early Works	Early Works	Prelims	Complete	Complete
P007-EW	Site Security	Early Works	Prelims	Complete	Complete
P022-EW	Drug & Alcohol Testing	Early Works	Prelims	Complete	Complete
P013-EW	Workers Accommodation Village Operator	Early Works	Facilities Mgmt	Complete	Complete
T001-EW	Living-in Accommodation Level 5 (LIA)	Early Works	Building Works	Complete	Complete
T002-EW	Central Emergency Power Station (CEPS)	Early Works	Building Works	Complete	Complete
T004-EW	Security Force Amenities Facilities (SFAF)	Early Works	Building Works	Complete	Complete
T008-EW	Workers Accommodation Village	Early Works	Building Works	Complete	Complete
T009-EW	Electrical infrastructure / CEPS HV	Early Works	Service Infrastructure	Complete	Complete
T023A-EW	Western Access Road	Early Works	Civil Works	Complete	Complete
P002-B	Dilapidation Survey - Main Works	Delivery Phase - Tranche 2	Prelims	Complete	Complete
P005-B	Works Safety Officer - Main Works	Delivery Phase - Tranche 3	Prelims	Complete	Complete
P007-C	Police Checks	Delivery Phase - Tranche 2	Prelims	Complete	Complete
P050B	Main Compound - Stage 2 - Shed Supply	Delivery Phase - Tranche 2	Prelims	Complete	Complete
P051	Site office / workers compound cleaning & Waste Removal	Delivery Phase - Tranche 2	Prelims	Complete	Complete
P014	Construction Water	Delivery Phase - Tranche 2	Service Infrastructure	Complete	Complete
T010	HV 2 Operations Ring	Delivery Phase - Tranche 2	Service Infrastructure	Complete	Complete
T009-A	HV 1-A Airfield Ring	Delivery Phase - Tranche 2	Service Infrastructure	Complete	Complete
T009-B	HV 1-B Airfield Ring	Delivery Phase - Tranche 2	Service Infrastructure	Complete	Complete
T012A	HV 4 Domestic Ring	Delivery Phase - Tranche 2	Service Infrastructure	Complete	Complete
T013	Potable Water	Delivery Phase - Tranche 2	Service Infrastructure	Complete	Complete
T028	Apron Lighting	Delivery Phase - Tranche 2	Service Infrastructure	Complete	Complete
T031	Airfield Ground Lighting (AGL)	Delivery Phase - Tranche 2	Service Infrastructure	Complete	Complete
T005	Air Movements Terminal (AMT)	Delivery Phase - Tranche 2	Building Works	Complete	Complete
T017	Void Remediation	Delivery Phase - Tranche 2	Civil Works	Complete	Complete
T018	Runway & Taxiway North	Delivery Phase - Tranche 2	Civil Works	Complete	Complete
T025	Stormwater 1	Delivery Phase - Tranche 2	Civil Works	Complete	Complete
T030	Fuel Farm	Delivery Phase - Tranche 2	Mechanical Infrastrure	Complete	Complete
T015	Sewer	Delivery Phase - Tranche 3	Service Infrastructure	Qtr 3 2022	Qtr 4 2022
T012B	Communications and Power, Control and Monitoring System (PCMS)	Delivery Phase - Tranche 3	Service Infrastructure	Qtr 3 2022	Qtr 4 2022
T022	Control and Reporting Unit Facilities	Delivery Phase - Tranche 3	Building Works	Qtr 4 2022	Qtr 1 2023
T001	Living-in Accommodation Level 5 - Buildings 2 & 3 (LIA)	Delivery Phase - Tranche 3	Building Works	Qtr 1 2023	Qtr 3 2023
T003	Visiting Squadron Facility	Delivery Phase - Tranche 3	Building Works	Qtr 1 2023	Qtr 3 2023